

Green Woodlands: Timber Residence

ID	Task Name	Duration	Start	Finish	April				May				June				July				August				September				October							
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15			
1	Timber and lumber processing	75 days	Mon 04/03/06	Fri 07/14/06																																
2	Lineal Lumber: 1st Group	15 days	Mon 04/03/06	Fri 04/21/06																																
3	First floor timbers	7 days	Mon 04/24/06	Tue 05/02/06																																
4	Timber posts	8 days	Wed 05/03/06	Fri 05/12/06																																
5	Girts and Bracing	5 days	Mon 05/15/06	Fri 05/19/06																																
6	Lineal lumber: 2nd group	5 days	Mon 05/22/06	Fri 05/26/06																																
7	Trucking out lumber	5 days	Mon 05/29/06	Fri 06/02/06																																
8	Timber rafters	8 days	Mon 05/29/06	Wed 06/07/06																																
9	Framing lumber processed	6 wks	Mon 06/05/06	Fri 07/14/06																																
10	Permitting	69 days	Mon 04/03/06	Thu 07/06/06																																
11	Building Permit	40 days	Mon 04/03/06	Fri 05/26/06																																
12	Septic Permit	30 days	Fri 05/05/06	Thu 06/15/06																																
13	Septic grey water change	15 days	Fri 06/16/06	Thu 07/06/06																																
14	Pre-construction design	44 days	Mon 04/03/06	Thu 06/01/06																																
15	Site Plan	30 days	Fri 04/21/06	Thu 06/01/06																																
16	Foundation design	30 days	Mon 04/17/06	Fri 05/26/06																																
17	design loads	20 days	Mon 04/17/06	Fri 05/12/06																																
18	Durisol engineering	5 days	Mon 05/15/06	Fri 05/19/06																																
19	State structural approval	5 days	Mon 05/22/06	Fri 05/26/06																																
20	Timber frame detailing	40 days	Mon 04/03/06	Fri 05/26/06																																
21	Grey water system	10 days	Mon 05/08/06	Fri 05/19/06																																

Project: Green Woodlands Date: Wed 07/19/06	Task		Summary		Rolled Up Progress	
	Split		Rolled Up Task		External Tasks	
	Progress		Rolled Up Split		Project Summary	
	Milestone		Rolled Up Milestone			

Green Woodlands: Timber Residence

ID	Task Name	Duration	Start	Finish	April				May				June				July				August				September				October			
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08
22	Window schedule	30 days	Mon 04/03/06	Fri 05/12/06																												
23	Building exterior detailing	40 days	Mon 04/03/06	Fri 05/26/06																												
24	Cost estimating	20 days	Mon 04/17/06	Fri 05/12/06																												
25	GMP Price estimate	1 day	Fri 05/12/06	Fri 05/12/06																												
26	Contract first group of subs	7 days	Mon 05/22/06	Tue 05/30/06																												
27	sitework	3 days	Mon 05/22/06	Wed 05/24/06																												
28	Foundation labor	3 days	Mon 05/22/06	Wed 05/24/06																												
29	Timber Framing	3 days	Mon 05/22/06	Wed 05/24/06																												
30	Order Durisol block	3 days	Mon 05/22/06	Wed 05/24/06																												
31	Conposting System	3 days	Thu 05/25/06	Mon 05/29/06																												
32	Window order	3 days	Thu 05/25/06	Mon 05/29/06																												
33	Order generator	3 days	Thu 05/25/06	Mon 05/29/06																												
34	Waterproofing	1 day	Tue 05/30/06	Tue 05/30/06																												
35	Sitework rough grades	55 days	Mon 06/19/06	Fri 09/01/06																												
36	Mobilize	1 day	Mon 06/19/06	Mon 06/19/06																												
37	Erosion control installed	1 day	Tue 06/20/06	Tue 06/20/06																												
38	Strip topsoil foundation area	1 day	Wed 06/21/06	Wed 06/21/06																												
39	Excavate foundation	4 days	Thu 06/22/06	Tue 06/27/06																												
40	Construction driveway	4 days	Wed 06/28/06	Mon 07/03/06																												
41	Backfill frost wall/ prep found. Grade	2 days	Tue 07/04/06	Wed 07/05/06																												
42	Footing drains	2 days	Thu 07/06/06	Fri 07/07/06																												

Project: Green Woodlands Date: Wed 07/19/06	Task		Summary		Rolled Up Progress	
	Split		Rolled Up Task		External Tasks	
	Progress		Rolled Up Split		Project Summary	
	Milestone		Rolled Up Milestone			

Green Woodlands: Timber Residence


ID	Task Name	Duration	Start	Finish	April				May				June				July				August				September				October			
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08
43	Backfill /rough grade	2 days	Thu 07/20/06	Fri 07/21/06																												
44	Septic/grey water system	10 days	Mon 07/24/06	Fri 08/04/06																												
45	Terrace/retaining stone walls	25 days	Mon 07/31/06	Fri 09/01/06																												
46	Foundation	23 days	Wed 06/28/06	Fri 07/28/06																												
47	Rebar delivery	1 day	Wed 06/28/06	Wed 06/28/06																												
48	Footings	2 days	Wed 06/28/06	Thu 06/29/06																												
49	Durisol block delivery	2 days	Wed 06/28/06	Thu 06/29/06																												
50	Pour 4' x30' frost wall	2 days	Fri 06/30/06	Mon 07/03/06																												
51	Durisol block walls	5 days	Thu 07/06/06	Wed 07/12/06																												
52	Parge walls	3 days	Thu 07/13/06	Mon 07/17/06																												
53	Waterproof/drainboard	1 day	Tue 07/18/06	Tue 07/18/06																												
54	2" granite face	5 days	Mon 07/24/06	Fri 07/28/06																												
55	Timber Frame	81 days	Mon 05/29/06	Mon 09/18/06																												
56	First floor plane/scribe/finish	10 days	Mon 05/29/06	Fri 06/09/06																												
57	Timber columns plane/scribe/finish	15 days	Mon 06/12/06	Fri 06/30/06																												
58	Second floor plane/scribe/finish	10 days	Mon 07/03/06	Fri 07/14/06																												
59	Part 1st flr. timber frame/protect	3 days	Tue 07/18/06	Thu 07/20/06																												
60	Garage under framing	4 days	Mon 07/24/06	Thu 07/27/06																												
61	Rafters plane/scribe/finish	15 days	Mon 07/17/06	Fri 08/04/06																												
62	Monitor plane/scribe/finish	15 days	Wed 08/02/06	Tue 08/22/06																												
63	2nd coat seal and finish	8 days	Wed 08/23/06	Fri 09/01/06																												

Project: Green Woodlands
Date: Wed 07/19/06

Task		Summary		Rolled Up Progress	
Split		Rolled Up Task		External Tasks	
Progress		Rolled Up Split		Project Summary	
Milestone		Rolled Up Milestone			

Green Woodlands: Timber Residence

ID	Task Name	Duration	Start	Finish	April	May	June	July	August	September	October
					02 09 16 23	30 07 14 21	28 04 11 18 25	02 09 16 23	30 06 13 20 27	03 10 17 24	01 08 15
64	Complete 1st floor frame	3 days	Wed 08/30/06	Fri 09/01/06							
65	T&G deck the 1st floor	2 days	Tue 09/05/06	Wed 09/06/06							
66	Erect timber frame	10 days	Tue 09/05/06	Mon 09/18/06							
67	Shell Frame	26 days	Mon 09/11/06	Mon 10/16/06							
68	T&G deck 2nd floor and roof	5 days	Mon 09/11/06	Fri 09/15/06							
69	Curtainwall frame	10 days	Mon 09/18/06	Fri 09/29/06							
70	Metal roofing	7 days	Mon 09/25/06	Tue 10/03/06							
71	Wall sheathing	10 days	Mon 09/25/06	Fri 10/06/06							
72	Window and door installation	5 days	Thu 10/05/06	Wed 10/11/06							
73	Foam insulation installation	3 days	Thu 10/12/06	Mon 10/16/06							



Project: Green Woodlands Date: Wed 07/19/06	Task		Summary		Rolled Up Progress	
	Split		Rolled Up Task		External Tasks	
	Progress		Rolled Up Split		Project Summary	
	Milestone		Rolled Up Milestone			